

366 Conduit St.
June 4, 1965

#27001 Joseph Silva
W. S. Maywood St., N x Brooklawn Ave.

Please install 1" Copper Service to
supply bungalow. Lay with drain.

Measures of 1" Curb Stop:

N x N line Brooklawn Ave.	115.8
E x W " Maywood St.	7.7
N x S " House	20.8

Main is 18 ft. E x W line
Laid with drain

Work done August 2, 1965

(over)

41' of 1 " copper tubing: 18' out. 23' in	\$41.--
Labor.	\$27.84
1 1" corporation, fig. 438 - Red Hed.	\$
1 1" cop. to cop. stop, fig. 415.	\$
1 Caldwell stop box, complete - long.	\$
Carting.	\$ 5.--
Tapping machine use.	\$ 5.--
Loader use.	\$ 7.--