

#744 Hathaway Rd.

June 10, 1965

#27004

First Church of the Nazarene
S.S.#744 Hathaway Rd.Wx Sunset St.

Please install 1" Copper service to
supply Parsonage

Measures of 1" Curb Stop:

E x E line Pine Ridge St.	108.2
E x S " Hathaway Rd.	1.7
E x E " House	5.6

Main is 23 ft. N x S line

Work done June 14, 1965

(over)

23' of 1" cop. Main to property line.	\$ 23.00
Labor.	\$ 36.96
1 1" corporation, fig. 458 - Red Hed . . .	\$
1 1" cop. to cop. stop, fig. 415.	\$
1 Caldwell stop box, complete - long. . .	\$
Carting.	\$ 5.00
Tapping machine use.	\$ 5.00
Loader use.	\$ 7.--
Compressor use.	\$ 1.50
1 street cut: 11' x 28' Warrenton . . .	\$
1 sidewalk cut: 5' x 28' Blacktop . . .	\$

Owner's plumber supplied and installed 23 ft. of 1" copper from the property line to meter inside the building.