

1014 Dewey St.

June 14, 1965

#27008 Armand Sansoucy
N. W. cor. Holyoke St. and Lawrence St.

Please install $3/4$ " Copper service to
supply $1\frac{1}{2}$ story bungalow. Lay with
drain.

Measures of $3/4$ " Curb Stop:

W x W	line Lawrence St.	53.1
S x N	" Holyoke St.	6.6
E x W	" House	3.8

Main is 32 ft. S x W line

Laid with drain

Work done August 9, 1965

(over)

56' of 3/4" cop.:	32' out.	2 1/2' ins.	\$ 42.56
Labor.			\$ 32.64
1 3/4" corporation, fig. 438 - R. H.			\$
1 3/4" cop. to cop. stop, fig. 419.			\$
1 Caldwell stop box, complete -- 11' long.			\$
Carting.			\$ 5.--
Tapping machine use,			\$ 3.--
Loader use.			\$ 7.--
Compressor use.			\$ 3.50
1 st. cut: 7' x 2 1/2' Pen. Mac.			\$