

Tel. 5-2411 317 Conduit St.

June 17, 1965

#27014 Edward G. Laffriere
S. S. #1040 Dewey St., W x Acushnet Av.

Please install 1" Copper Service to
supply ranch house. Lay with drain-to
replace 5/8" service #21574, to be dis-
continued. Formerly 1034 Dewey St.

Measures of 1" curb stops:

W x W line Acushnet Ave.	336.0
N x S " Dewey St.	8.0
W x E " House	3.0

Laid with drain

Main is 20 ft. N x S line

Work done August 12, 1965

(over)

41' of 1" cop.: 20' out. 21' ins.	\$ 41.--
Labor.	27.60
1 1" corporation, fig. 438 - Red lined	\$.
1 1" cop. to cop. stop, fig. 415 - R. H. S.	\$.
1 Caldwell stop box, complete - long.	\$.
Carting.	5.--
Tapping machine use.	5.--
Loader use.	\$ 7.--