

Tel: 4-8486

27 Arlington St.

27017

June 21, 1965
Manuel F. Almeida
E.S. Milford St., N x Irvington St.

Please install $3/4$ " copper service to
supply $2\frac{1}{2}$ story home . House moved from
189 No. Front St.

Measures of $3/4$ " curb stop:

S x S line Carlisle St.	240.8
W x E " Milford St.	8.0
N x S line House	4.4

Laid with drain

Main is 32 ft. W x E line

Work done July 29, 1965

(over)

45' of 3/4" cop.: 32' out. 13' ins.	\$	34.20
Labor.	\$	32.46
1 3/4" corporation, fig. 438 - Red Hed	\$	
1 3/4" cop. to cop. stop, fig. 415. . .	\$	
1 Caldwell stop box, complete - long.	\$	
Loader use.	\$	10.50
Compressor use.	\$	1.50
1 street cut: 5' x 2' Warrenite. . .	\$	
Carting.	\$	5.00
Tapping machine use.	\$	3.--