

June 29, 1965

#27019

City of New Bedford

W.S. Ashley Blvd., Sx Tarkiln Hill Rd

Please install 2" copper service to supply
Police Station.

Measures of 2" Gate Valve:

E x E line Mary Street	67.0
------------------------	------

N x S " Tarkiln Hill Rd.	9.5
--------------------------	-----

W x center of Signal Light	40.7
----------------------------	------

Main is 20 ft. N x S line

Work done

June 28, 1965

(over)

25' of 2" cop.: 20' out. 5' ins. . . .	61.25
Labor.	\$ 77.28
1 2" corporation, fig. 438 - Red Hed . .	\$
1 2" Darling O-Ring A. B. G. V. thread- ed ends.	\$
1 Pioneer Gate Box, complete	\$
Carting.	\$ 5.--
Tapping machine use.	\$ 9.--
Loader use.	\$ 10.50
Compressor use.	\$ 1.50
1 sidewalk cut: 12' x 2 1/2' Blacktop . .	\$
2 2" Male adaptors @ 1.56 ea.	\$ 3.12
1 2" cop. to cop. cplg.	\$ 1.23
Supervision.	\$ 11.27

Street cut maintained by State Public Works
They were paving Tarkiln Hill Rd.