

Tel. 5-3565 187 Tarkiln Hill Rd.

June 30, 1965

#27022 Emile Dalbec

N.S. Hadley St., E x Acushnet Ave.

Please install 1" Copper to supply
service to bungalow. Lay with drain.

Measures of 1" Curb Stops:

E x E line Acushnet Ave.	157.9
--------------------------	-------

S x N " Hadley St.	8.8
--------------------	-----

W x E " House	7.0
---------------	-----

Laid with drain

Main is 32 ft. S x N line

Work done July 2, 1965

(over)

53' of 1" cop.:	32' cut.	21' ins.	53.00
Labor.			38.40
1 1" corporation,	fig. 438	- Red Hed	
1 1" cop. to cop. stop,	fig. 415		
1 Caldwell stop box,	complete	- long	
Carting.			5.--
Tapping machine use.			5.--
Loader use.			10.50
Compressor use.			1.50
1 st. cut:	7' x 2'	Warrenite.	