

Tel. 5-1897

2112 Acush.Ave.

July 8, 1965

#27025 Cecelia V. Poczatek

S.W.cor.Harwich St. & Belle. Ave.

Please install 1" copper to supply
service to bungalow. Main to be extended.

Measures of 1" Curb Stop:

W x W line Belleville Ave.	36.5
N x S " Harvard St.	7.5
E x W " House	3.9

Main is 18 ft. N x S line

Work done Sept. 16, 1965

(over)

35' of 1" cop.:	18' out.	17' ins.	..	\$	35.00
Labor.	..	..	..	\$	13.56
1 1" corporation,	438 - Red Hed.	..	..	\$	
1 1" cop. to cop. stop,	fig. 415 - R.H.	..	..	\$	
1 Caldwell stop boxes,	complete - long.	..	..	\$	
Carting.	..	..	..	\$	5.--
Tapping machine use.	..	..	..	\$	5.--
Motocrane use.	..	..	..	\$	7.--
1 street cut:	5' x 2½' Pen. Mac.	..	..	\$	
1 sidewalk cut:	13' x 2½' Dirt.	..	..	\$	