

Tel. 4-9184

42 Thompson St.

July 9, 1965

#27028

William England

E.S.#200A County St. NxThompson St.

Please install 1" copper service to supply
beauty shop.

Measures of 1" Curb Stop:

N x N line Thompson St.

135.8

W x E " County St.

5.6

N x S " Building

5.8

Main is 32 ft. W x E line

Work done August 11, 1965

(over)

70' of 1" cop.:	32' out.	36' ins.	\$	38.00
Labor.				72.96
1 1" corporation,	fig. 438	- Red Hed	\$	
1 1" cop. to cop. stop,	fig. 415	- R.H.	\$	
1 Caldwell stop box,	complete	- long.	\$	
Carting.			\$	5.--
Tapping machine use.			\$	5.--
Compressor use.			\$	4.50
1 street cut:	14' x 2'	Warrenite	\$	
1 sidewalk cut:	5' x 4'	Cement.	\$	