

34

Tel. 6-2532 461 Bolton St.

#27012

Phoebe Moniz

E. S1 Maywood St., SX Brooklawn Ave.

Please install 1" copper service to supply
ranch house. Lay with drain.

Measures of 1" Curb Stops:

N x N line Carlisle St.

301.5

W x E " Maywood St.

7.5

S x N " House

3.5

Main is 32 ft. W x E line

Work done Sept. 17, 1965

Service Laid with drain

(over)

58' of 1" cop.:	32' out.	26' ins.	..	\$	58.00
Labor.	..	..	..	\$	39.00
1 Corporation, fig. 438 - Red Hed.	..	..	..	\$	
1 Cop. to cop. stop, fig. 415 - R. H.	..	..	..	\$	
1 Caldwell stop box, complete - long.	..	..	..	\$	
Carting.	..	..	..	\$	5.--
Tapping machine use	..	..	..	\$	5.--
Loader use.	..	..	..	\$	10.50
Compressor: use.	1 1/2 hr.	..	..	\$	1.50
1 street cut:	7' x 2'	Warrenite.	..	\$	