

421 Bedford St.

August 4, 1965

#27043 Sybil R. Jackson, Exc.

S.S.#388 Hawthorn St. WxWhittier St.

Please install 1" copper service to supply home. To replace 5/8" Ser. #20929 to be discontinued.

Measures of 1" Curb Stop:

W x W line Whittier St. 128.1

N x S " Hawthorn St. 8.3

W x E " House 4.2

Main is 18 ft. N x S line

Work done August 6, 1965

(over)

35' of 1" cop.:	18' out.	17' ins.	3	35.00
Labor.			\$	69.58
1 1" corporation,	fig. 438	- Red Hed	1	
1 1" cop. to cop. stop,	fig. 415.		1	
1 Caldwell stop box,	complete	- long.	1	
Carting.			5	5.00
Tapping machine use.			5	5.00
Loader use.			21	21.00
Compressor use.			6	6.00
1 street cut:	8' x 2½'	Warrenite.	1	
1 sidewalk cut:	4' x 4'	Cement.	1	