

Tel. 3-7333

25 Frederick St.

August 6, 1965

#27044

Helena S. Arruda

Please supply $3/4$ " copper service to supply bungalow. Lay with drain.

Measures of $3/4$ " Curb Stop:

E x E line	Mina St.	47.7
------------	----------	------

S x N "	Aquidneck St.	8.0
---------	---------------	-----

W x E "	House	5.2
---------	-------	-----

Main is 32 ft. S x N line

Laid with drain

Work done August 9, 1965

(over)

67' or 3/4" cop.:	32' out.	33' ins.	\$-19.40
Labor.			\$ 57.60
1 3/4" corporation,	fig. 438	- Red Red	
1 3/4" cop. to cop. stop,	fig. 415.		\$
1 Caldwell stop box,	complete	-long.	\$
Tapping machine use.			\$ 3.--
Carting.			\$ 1.--
Loader use.			\$ 3.50
1 st. cut:	4' x 2' Warrenite		\$