

Tel 3-8653

152 Hathaway Rd.

August 10, 1965

#27047

Antonio Cambra, Jr.

N. E. cor. Holyoke St. & Hawes St.

Please install 1" copper service to supply  
ranch home. Lay with drain.

Measures of 1" Curb Stop:

E x E line Hawes St.	20.6
S x N line Holyoke St.	6.0
E x W line house	2.0

Service Laid with drain

Main is 32 ft. S x N line

Work done August 25, 1965

53 ft. of 1" cop: 32' out - 21' in.....	\$	53.00
Labor.....	\$	19.20
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00
1 street cut: 7' x 2' Pen. MacAdam.....	\$	
1 1" copper coupling, A-1552.....	\$	