

4329 Acushnet Ave.

August 16, 1965

#27056

Adolphe Plante, Sr.

N.S. May St., E. x Upland St.

Please install $3/4$ " copper service to
supply bungalow. Main to be extended. \$.50

Measures of $3/4$ " Curb Stop:

E x E line Upland St.	319.7
-----------------------	-------

S x N line May St.	7.0
--------------------	-----

W x E line house	6.1
------------------	-----

S x S line house	42.0
------------------	------

Main is 14 ft. N x S line

Work done January 4, 1966

29 ft. 3/4" cop: Main to curb stop.....	\$ 22.04
Labor.....	\$ 18.52
1 3/4" corporation, fig. 438, R.H.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Tapping machine use.....	\$ 3.00
Motocrane use.....	\$ 7.00
Loader use.....	\$ 3.50
1 street cut: 26' x 2 1/2' Bit. Gravel.....	\$
1 sidewalk cut: 10' x 2 1/2' Dirt	
2 3/4" meter couplings..@ 1.75.....	\$ 3.50

Owner supplied and installed 44 ft. 3/4" copper
from curb stop to meter inside cellar

Service is laid 14 ft. W x terminus of 8" main