

4329 Acushnet Ave.

August 16, 1965

#27057

Adolphe Plante, Sr.

N.S. May St., E x Upland St.

Please install $3/4$ " copper service to
supply bungalow. Main to be extended. \$.50

Measures of $3/4$ " Curb Stop:

E x E line Upland St.	234.7
-----------------------	-------

S x N " May St.	7.0
-----------------	-----

E x W " House	23.5
---------------	------

Main is 36 ft. S x N line

Work done October 1, 1965

(over)

29' of 3/4" cop.:	Main to stop.	\$ 22.04
Labor.		\$ 13.96
1 3/4" corporation, fig. 438 - Red Hed		\$
1 3/4" cop. to cop. stop, fig. 415 . . .		\$
1 Caldwell stop box, complete - long . .		\$
Carting.		\$ 5.--
Tapping machine use.		\$ 3.--
Motocrane use.		\$ 10.50
Loader use		\$ 7.--
1 st. cut: 26' x 2 1/2' Dirt		
1 sidewalk cut: 10' x 2 1/2' Dirt		

Owner supplied and installed 42 ft. of 1" copper from the curb stop to meter inside the building.