

Tel. 5-6756

137 Milford St.

September 8, 1965

#27091

Frank H. Warrington

W.S. Lantern Lane N x Oakdale St.

Please install 1" copper service to supply bungalow. Main to be extended. Meter inside cellar wall. \$.50

Measures of 1" Curb Stop:

N x N line	Oakdale St.	180.3
------------	-------------	-------

E x W	" Lantern Lane	7.7
-------	----------------	-----

N x S	" House	2.8
-------	---------	-----

E x E	" House	32.2
-------	---------	------

Main is 14 ft. E x W line

Work done October 15, 1965

(over)

44' of 1" cop.: 14' out. 30' ins. . . .	\$	44.--
Labor.	\$	14.06
1 1" corporation, fig. 438 - Red Hed . . .	\$	
1 1" cop. to cop. stop, fig. 415 . . .	\$	
1 Caldwell stop box, complete - long . .	\$	
Carting.	\$	5.--
Tapping machine use.	\$	5.--
Motocrane use.	\$	7.--
Loader use.	\$	3.50
1 st. cut: 14' x 2½' Dirt		
1 sidewalk cut: 10' x 2½'		