

Tel. 6-0158

183 Ashley Blvd.

#27096

September 14, 1965

Josephine Siwick

S.S. #30 Leland St. E x Wildwood Rd.

Please install 1" copper service to supply
bungalow. On existing main. Meter inside cellar
wall. \$.50

Measures of 1" Curb Stop:

E x E line Wildwood Rd.	213.3
N x S line Leland St.	7.0
W x E line house	15.2
N x N line house	22.5

Service laid with drain

Main is 18 ft. N x S line

Work done November 4, 1965

36 ft. 1" cop: 18' out - 18' in.....	\$	36.00
Labor.....	\$	13.02
1 1" Corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
Loader use.....	\$	3.50
2 1" Meter couplings..@ 2.25 ea.....	\$	4.50