

Tel. 3-4000

Sept. 15, 1965

431 Mill St.

Margery V. Dottin

#27097

W.S. Nashua St. S x Durfee St.

Please install 1" copper service to supply split-level home. Will notify when ready. On existing main. Meter inside cellar wall. \$5.50

Measures of 1" Curb Stop:

S x S line Durfee St. 285.0

E x W " Nashua St. 7.5

S x S " House 30.7

Main is 14 ft. E x W line

Work done November 9, 1965

(over)

116' of 1" cop.:	14' out.	102' ins.	\$116.--
Labor.	.	.	\$ 41.04
1 1" corporation,	fig. 438	- Red Hed.	\$
1 1" cop. to cop. stop,	fig. 415	- R.H.	\$
1 Caldwell stop box,	complete	- long.	\$
Carting.	.	.	\$ 5.--
Mueller B-100 tapping machine use.	.	.	\$
Motocrane use.	.	.	\$ 10.50
Loader use	.	.	\$ 7.--
1 street cut:	10' x 2½'	Dirt	
1 sidewalk cut:	4' x 2½'	Dirt	
2 1" meter couplings @ 2.25 ea.	.	.	\$ 4.50