

Tel. 2-0171

c/o Union Hospital

September 20, 1965 1074 Pleasant St.

Willis Associates, Inc.

#27100

W.S. #4499 Acushnet Ave. N x

Sassaquin Ave. (N)

Please install 4" Taker's meter and 6"
C.L.C.I. service to supply hospital. Meter in-
side building.

Measures of 6" All Bell Gate Valves:

N x S line Sharon Street	19.3
E x W " Acushnet Avenue	7.6
N x N " Pillow of South Drive Way	86.2

Work done Sept. 20, 1965

(See Sketch for location)

(over)

31.2' of 6" C. I. Cement lined pipe. .	\$	
27.2' outside 4.0' inside		
Labor.	\$	76.80
1 6" O-ring All Bell Darl. Gate Valve	\$	
1 6" Cast iron gate box, complete-224#	\$	
1 6" 1/4 Bend, Bell & Spigot, cement		
lined - short pattern.	\$	
1 6"x6"x6" tee, all bell, Cem. Lined.	\$	
Carting.	\$	10.00
Loader use.	\$	10.50
28 lbs. Leadite(Mineralead)	\$	
1 3/4 lbs. braided jute.	\$	
Supervision.	\$	22.55
1 Sidewalk cut: 24' x 2' Dirt		
1 Sidewalk cut: 4' x 4' Cement.		