

1014 Dewey St.

September 23, 1965

#27106

S.S. Victoria St., E. x Church St.

Please install $3/4$ " copper service to supply Cape-Cod house. On existing main East house. Meter inside cellar wall.

Measures of $3/4$ " Curb Stop:

W x W line Wildwood Rd.	394.0
N x S line Victoria St.	7.5
W x E line house	2.0
N x N line house	21.0

Service laid with drain

Main is 18 ft. N x S line

Work done November 4, 1965

- ARMAND SANSONY -

26.60	\$	25 ft. 3/4" cop: 18' out - 17 in.....
13.80	\$	Labor.....
	\$	1 3/4" Corporation, fig. 438, R.H.....
	\$	1 3/4" cop. to cop. stop, fig. 416.....
	\$	1 Caldwell stop box, complete - long.....
5.00	\$	Cutting.....
3.00	\$	Muelier tapping machine use.....
3.50	\$	Loader use.....
3.50	\$	2 3/4" meter couplings..... 1.75 ea.....