

A. SANSOUCE

1014 Dewey St.

September 23, 1965

#27107 S. S. Joyce St., E x Church St.

Please install $3/4$ " copper service to supply Cape-Cod house. Lay with drain. Meter inside cellar wall.

Measures of $3/4$ " Curb Stop:

E x E line Church St.	283.6
N x S line Joyce St.	7.0
E x W line house	2.4
N x N line house	28.0

Laid with drain

Main is 18 ft. N x S line

Work done November 5, 1965

42 ft. 3/4" cop: 18' out - 24' in.....	\$ 31.92
Labor.....	13.61
1 3/4" Corporation, fig. 438, R.H.....	\$
1 3/4" Cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Mueller tapping machine use.....	3.00
Loader use.....	3.50
2 3/4" meter couplings..@ 1.75 ea.....	3.50