

Tel. 7-0021

61 Nye St.

September 29, 1965

27110 - 1"

Joseph L. Dssautels

N.S.#239 Sawyer St. E x Acush.Ave

Please install 1" copper to service
apartment house. To replace 5/8" service #12190
To be discontinued. Meter inside cellar wall.

Measures of 1" Curb Stops:

E x E line Acushnet Ave.	159.0
S x N " Sawyer St.	8.0
E x W " House	11.7

Main is 32 ft. S x N line

Work done October 1, 1965

(over)

40' of 1" cop.:	32' out.	8' inside.	.\$	40.00
Labor	.	.	.	56.04
1 1" corporation,	fig. 438	- Red Hed	.\$	
1 1" cop. to cop. stop,	fig. 415.	.	.\$	
1 Caldwell stop box,	complete	- long.	.\$	
Carting.	.	.	\$	5.--
Tapping machine use.	.	.	\$	5.--
Loader use.	.	.	.\$	10.50
1 st. cut:	9' x 2'	Warrenite	.\$	
1 sidewalk cut:	10' x 4'	Cement.	.\$	