

Tel. 5-1314

39 Ludlow St., Acush.

October 5, 1965

#27114

K & C Construction Co., Inc.

N.S. Gardner St. W x Tradewind St.

Please install 1" copper service to supply
Cape Cod home. On existing main. Meter inside
cellar wall. \$.50

Measures of 1" Curb Stop:

W x W line Tradewind St.	119.0
--------------------------	-------

S x N " Gardner St.	8.2
---------------------	-----

W x E " House	16.4
---------------	------

S x S " House	35.5
---------------	------

Main is 32 ft. S x N line

Work done November 4, 1965

(over)

59' of 1" cop.:	32' out.	27' ins.	..	\$	59.00
Labor.	..	..	..	\$	37.98
1 1" corporation,	fig. 438 -	Red Hed.		\$	
1 1" cop. to cop. stop,	fig. 415-R.	H.		\$	
1 Caldwell stop box,	complete -	long		\$	
Carting.	..	..	..	\$	5.--
Tapping machine use.	..	..	..	\$	5.--
Motocrane use.	..	..	..	\$	10.50
1 st. cut:	22' x 2½'	Dirt			
1 sidewalk cut:	10' x 2½'	Dirt			
2 1" meter couplings @	2.25 ea.	..	..	\$	4.50