

Tel. 6 1205

63. Jonathan St.

October 11, 1965

Emerson M. Keyes

#27117 S.E. cor. Winston & Bartlett Sts.

Please install 1" copper to supply ranch home. Main to be extended. Service from Winston St. Meter inside cellar wall. \$.50

Measures of 1" Curb Stop:

E x E	line Bartlett St.	86.0
N x S	" Winston St.	8.0
W x E	" House	6.5

Main is 14 ft. N x S line

Work done November 2, 1965

(over)

37' of 1" cop.:	14' out.	23' ins.	\$	37.00
Labor.	.	.	\$	37.98
1 1" corporation,	fig. 438	- Red Hed	\$	
1 1" cop. to cop. stop,	fig. 415	.	\$	
1 Caldwell stop box,	complete	- long	\$	
Carting.	.	.	\$	5.--
Tapping machine use.	.	.	\$	5.--
Motocrane use.	.	.	\$	7.--
Oliver Loader.	.	.	\$	3.50
1 st. cut:	4' x 2½'	Dirt		
1 sidewalk cut:	10' x 2½'	Dirt		
2 1" meter couplings	@ 2.25 ea.	.	\$	4.50