

Tel. 2 0180

534 No. Front St.

October 11, 1965

#27118

Orlando Almeida

N.S. Winston St. E x Bartlett St.

Please install 1" copper to supply ranch
home. Main to be extended. Meter inside cellar
wall. \$.50

Measures of 1" Curb Stop:

E x E line	Bartlett St.	146.0
S x N	" Winston St.	7.5
E x W	" House	10.4
S x S	" House	28.2

Main is 36 ft. S x N line
Work done October 20, 1965

(over)

64' of 1" cop.:	36' out.	28' ins.	..	\$	64.00
Labor.	..	..	..	..	\$ 13.96
1 1" corporation,	fig. 438	- Red Hed	..	\$	
1 1" cop. to cop. stop,	fig. 415.	..	..	\$	
1 Caldwell stop box,	complete	- long.	..	\$	
Carting.	..	..	..	\$	
Tapping machine use.	..	..	..	\$	
Motocrane use.	..	..	..	\$	10.50
Loader use	..	..	..	\$	7.--
1 St. cut:	26' x 2½'	Dirt			
1 Sidewalk cu :	10' x 2½'	Dirt			