

Tel. 2-8630

823 Kempton St.

October 22, 1965

#27127

Carl Rogerson

E. S. Rockdale Ave. N x North St.

Please install 1" copper service to supply home. Lay with drain. House to be moved from 833 Kempton St. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line North St.	130.7
----------------------	-------

W x E line Rockdale Ave.	6.7
--------------------------	-----

S x N line house	1.0
------------------	-----

Service laid with drain

Main is 29 ft. W x E line

Work done Dec. 8, 1965

54 ft. 1" cop: 29' out - 25' in.....	\$	54.00
Labor.....	\$	36.52
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
Loader use.....	\$	7.00
2 1" meter couplings...@ 2.25 ea.....	\$	4.50