

Tel. 2-3142

1227 Ashley Blvd.

2PM-4PM

October 25, 1965

#27162

Dr. Arthur Motta

S.E.cor.Ashley Blvd. & Dutton St.

Please install 1" copper service to supply
Office Building. ~~Lay with drain.~~ Meter inside
cellar wall.

Measures of 1" Curb Stops:

E x E line Ashley Blvd 60.9

N x S line Dutton St. 7.9

E x E line house 4.1

N x N line house 14.6

Main is 18 ft. N x S line

Work done Feb. 18, 1966

62 ft. 1" cop: 18' out-44'in (City supp. 2 ft.)	2.00
Labor.....	27.64
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete-long.....	
Carting.....	5.00
Mueller tapping machine use.....	5.00
Compressor use.....	1.50
Motocrane use.....	10.50
Loader use.....	7.00
2 1" meter couplings...@ 2.25 ea.....	4.50
1 street cut: 8' x 2½' Warrenite.....	
Owner supplied 60 ft. 1" copper	
1 sidewalk cut: 10' x 2½' Dirt	