

Tel. 5-6344

1934 Acushnet Ave

October 27, 1965

#27164

Gilbert O. Martin

N.W.cor. Morton Ave. & Phillips Rd.

Please install $3/4$ " copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of $3/4$ " Curb Stop:

N x N line Phillips Road	48.7
E x W line Morton Ave.	7.5
N x S line house	0.8
E x E line house	27.4

Service laid with drain
Main is 20 ft. E x W line
Work done Nov. 19, 1965

41 ft. 3/4" cop: 20' out - 21' in.....	\$	31.10
Labor.....	\$	31.68
1 3/4" Corporation, fig. 438, R.H.....	\$	
1 3/4" Cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	3.00
Loader use.....	\$	3.50
2 3/4" meter couplings,..@ 1.75 ea.....	\$	3.50