

Tel. 5-6344

1934 Acushnet Ave.

October 27, 1965

#27165

Gilbert O. Martin

N.S. Phillips Rd. W x Morton Ave.

Please install $3/4$ " copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of $3/4$ " Curb Stop:

W x W line Morton Ave.	113.5
S x N line Phillips Rd.	5.5
W x E line house	3.3
S x S line house	30.4

Service laid with drain

Main is 29 ft. S x N line

Work done January 4, 1966

62 ft. 3/4" cop: 29' out - 33' in.....	\$	47.12
Labor.....	\$	39.36
1 3/4" corporation, fig. 438, R.H.....	\$	
1 3/4" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long....	\$	
Carting.....	\$	5.00
Tapping machine use- ueller.....	\$	3.00
Loader use.....	\$	7.00
Compressor use.....	\$	1.50
2 3/4" meter couplings..@ 1.75.....	\$	3.50
1 3/4" copper coupling.....A-1525.....	\$	.17