

Tel. 7-4375

Bullock Rd.  
East. Freetown, Mass

#27168

October 28, 1965  
Steven W. Urbanek  
S.E. cor. Church St. & Carlisle St.

Please install 1" copper service to supply  
ranch home. Lay with drain. Meter inside  
cellar wall.

Measures of 1" Curb Stop:

|                         |      |
|-------------------------|------|
| E x E line Church St.   | 43.0 |
| N x S line Carlisle St. | 8.0  |
| E x E line house        | 0.6  |

Service laid with drain

Main is 18 ft. N x S line

Work done Dec. 15, 1965

|                                           |    |       |
|-------------------------------------------|----|-------|
| 32 ft. 1" cop: 18' out - 14' in.....      | \$ | 32.00 |
| Labor.....                                | \$ | 28.80 |
| 1 1" corporation, fig. 438, R.H.....      | \$ |       |
| 1 1" cop. to cop stop, fig. 415.....      | \$ |       |
| 1 Caldwell stop box, complete - long..... | \$ |       |
| Carting.....                              | \$ | 5.00  |
| Compressor use.....                       | \$ | 1.50  |
| Tapping machine use.....                  | \$ | 5.00  |
| Loader use.....                           | \$ | 3.50  |
| 1 8" x 1" Dresser D.S. Saddle #1160.....  | \$ |       |
| 2 1" Meter couplings..@ 2.25 ea.....      | \$ | 4.50  |