

171 Charles St.

November 12, 1965

#27174

Edward Machado

S. E. cor. John St. & Farm St.

Please install 1" copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of 1" Curb Stops:

S x S line Farm St.	16.2
W x E line John St.	9.0
S x N line house	2.4

Service laid with drain

Main is 32 ft. W x E line

Work done Dec. 15, 1965

52 ft. 1" cop: 32' out - 20' in.....	52.00
Labor.....	42.62
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Caldwell stop box, complete - long.....	
Carting.....	5.00
Mueller tapping machine use.....	5.00
Loader use.....	7.00
Compressor use.....	3.00
2 1" meter couplings...@ 2.25 ea.....	4.50
1 street cut: 5' x 2' Warrenite.....	