

Tel. 5-6341

1934 Acushnet Ave.

November 12, 1965

#27175

Gilbert C. Martin

S. S. Lucy St., W x Bartlett St.

Please install $3/4$ " copper service to supply bungalow. On existing main. Lay with drain. Meter inside cellar wall. \$.50

Measures of $3/4$ " Curb Stop:

W x W line Bartlett St.	303.4
N x S line Lucy St.	7.5
W x E line house	6.8
N x N line house	26.2

Main is 14 ft. N x S line

Work done November 15, 1965

43 ft. 3/4" cop: 14' out - 29' in.....	\$	32.68
Labor.....	\$	33.88
1 3/4" Corporation, fig. 438, R.H.....	\$	
1 3/4" Cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	3.00
Motocrane use.....	\$	7.00
Loader use.....	\$	3.50
2 3/4" meter couplings..@ 1.75 ea.....	\$	3.50
1 street cut: 4' x 2 1/2' Bit. Gravel.....	\$	
1 sidewalk cut: 10' x 2 1/2' Dirt		