

1934 Acushnet Ave.

Tel. 5-6344

November 12, 1965

#27176

Gilbert O. Martin

N.S. Lucy St., W x Bartlett St.

Please install $3/4$ " copper service to supply bungalow. On existing main. Lay with drain. Meter inside cellar wall. \$.50

Measures of $3/4$ " Curb Stop:

W x W line Bartlett St.	316.8
-------------------------	-------

S x N line Lucy St.	7.5
---------------------	-----

E x W line house	13.3
------------------	------

S x S line house	27.3
------------------	------

Main is 36 ft. N x S line

Work done November 15, 1965

66 ft. 3/4" copper: 36' out - 30' in.....	\$ 50.16
Labor.....	23.30
1 3/4" Corporation, fig. 415.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	5.00
Mueller tapping machine use.....	3.00
Motocrane use.....	10.50
Loader use.....	7.00
2 3/4" meter couplings..@ 1.75 ea.....	3.50
1 street cut: 26' x 2 1/2' Bit. Gravel.....	\$
1 sidewalk cut: 10' x 2 1/2' Dirt	