

Tel. 2-7820

185 Rockland St.
So. Dart., Mass.

November 16, 1965
Hector Sansoucy

#27179

S.E. cor. Snow St. & Ryan St.

Please install 1" copper service to supply
bungalow. On existing main. Meter inside cellar
wall. \$.50 \$.25

Measures of 1" Curb Stop:

S x S line Ryan St.	40.2
W x E line Snow St.	3.0
N x S line house	4.5
W x W line house	19.5

Main is 14 ft. E x W line

Work done Dec. 21, 1965

46 ft. of 1" cop: 26' out - 20' in.....	\$	46.00
Labor.....	\$	36.24
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Mueller tapping machine use.....	\$	5.00
Compressor use.....	\$	3.00
Loader use.....	\$	10.50
1 street cut: 20' x 2 $\frac{1}{2}$ ' Warrenite.....	\$	
2 1" meter couplings...@ 2.25	\$	4.50