

Tel. 4-2437

108 Peckham St.

#27180

November 16, 1965

Joseph C. Girouard

N.S. Coggeshall St., E x Harvard St.

Please install 1" copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Harvard St.	165.3
S x N line Coggeshall St.	6.9
E x W line house	4.2

Service laid with drain

Main is 32 ft. S x N line

Work done Dec. 16, 1965

53 ft. 1" cop: 32' out - 21'in.....	\$	53.00
Labor.....	\$	38.40
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Loader use.....	\$	7.00
Compressor use.....	\$	3.00
2 1" meter couplings...@ 2.25 ea.....	\$	4.50
1 8" x 1" Dresser D.S. Saddle #1160.....	\$	
1 street cut: 5' x 2' Warrenite.....	\$	