

Tel. 7-9207

490 Allen St.

November 26, 1965

#27184

Joseph E. Sylvia

S.W.cor. Rockdale Ave. & Farm St.

Please install 1" Copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Rockdale Avenue	33.6
N x S " Farm Street	9.0
W x E " House	10.0

Main is 18 ft. N x S line

Laid with drain

Work done December 31, 1965

(over)

37' of 1" cop.: 18' out. 19' ins.	\$	37.--
Labor.	\$	29.28
1 1" corporation, fig. 438 - Red Hed	\$	
1 1" cop. to cop. stop, fig. 415	\$	
1 Caldwell stop box , complete - long	\$	
Carting.	\$	5.--
Tapping machine use.	\$	5.--
Loader use.	\$	3.50
2 1" meter couplings @ 2.25 ea.	\$	4.50