

Tel 6-2480

7 Purita St.
So. Dart., Mass.

December 10, 1965

#27185

Manuel Sylvia
S.S. Fairmount St. opposite
Roberts St.

Please install 1" copper service to supply
bungalow. Lay with drain. Meter inside cellar
wall.

Measures of 1" Curb Stop:

E x W line Roberts St.	1.0
N x S line Fairmount St.	7.0
W x E line house	23.7
Service laid with drain	
Main is 18 ft. N x S line	
Work done Dec. 24, 1965	

42 ft. of 1" cop: 18' out - 24' in.....	\$ 42.00
Labor.....	\$ 37.38
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
Loader use.....	\$ 3.50
2 1" meter couplings..@ 2.25.....	\$ 4.50