

77 Page St.

December 14, 1965

#27188

St. Luke's Hospital

N.S. Allen St. W x Page St.

Please install 6" C.L.C.I. Taker's service
to supply hospital. 10" x 8" tapping sleeve
8" x 6" Y. Meter inside building.

Measures of 6" All Bell Gate Valves:

W x W line Page St. 35.5

S x N line Allen St. 5.0

Main is 16 ft. S x N line

Work done March 24 & 25, 1966

11.5 6" C.I.C.L. pipe.....	\$	
Labor.....	\$	66.82
1 6" x 6" x 6" C.I.C.L. Wye(Prescott)....	\$	
1 6" Mueller O Ring all ball gate valve..	\$	
1 6" round iron gate box, comp. reg. patt	\$	
1 6" C.I. plug.....	\$	
4 6" mineral lead joints & gaskets.....	\$	
Carting.....	\$	
Supervision.....	\$	

Measures of 6" Wye:

W x W line Page St. 35.5

S x N line Allen St. 8.0

Terminus of Domestic Pipe:

N x N line Allen St. 6.0

Laid with service #27189