

Tel. 4-0945

38 Dunbar St.

#27192

January 5, 1965

Charles P. Rebello, Jr.

W.S. Lantern Lane, N x Oakdale St.

Please install 1" copper service to supply
bungalow. Main to be extended. Meter inside
cellar wall. \$.50

Measures of 1" Curb Stop:

N x N line Oakdale St. 352.8

E x W line Lantern Lane 8.0

N x S line house 2.1

E x E line house 33.0

Main is 14 ft. E x W line

Work done January 5, 1966

41 ft. 1" cop: 14' out - 27' in

Labor.....\$ 18.52

1 1" corporation, fig. 438, R.H.....\$

1 1" cop. to cop. stop, fig. 415.....\$

1 Caldwell stop box, complete - long.....\$

Carting.....\$ 5.00

Tapping machine use.....\$ 5.00

Motocrane use.....\$ 7.00

Loader use.....\$ 3.50

1 street cut: 4' x 2' Dirt

1 sidewalk cut: 10' x 2' Dirt

2 1" meter couplings...@ 2.25.....\$ 4.50

Owner supplied all the copper tubing