

Tel. 4-2735

380 Reed St.

#27196

January 24, 1966

Miguel M. Silva

S. S. Greenwood St. E x Summit ST

Please install 1" copper service to supply bungalow. Will notify when ready. Meter inside cellar wall.

Measures of 1" Curb Stops

E x E line Summit St. 109.6

N x S line Greenwood St. 8.8

W x W line house 6.3

N x N line house 34.2

Main is 18 ft. N x S line

Work done February 16, 1966

18 ft. 1" cop: Main to line.....	\$ 18.00
Labor.....	\$ 27.18
1 1" Corporation, fig. 438, R.H.....	\$
1 1" Cop. to cop. stop, fig. 415.....	\$
1 Caldwell stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
Motocrane use.....	\$ 10.50
Loader use.....	\$ 7.00
1 Street Cut: 8' x 2½' Bituminous Gravel....	\$
1 sidewalk cut: 10' x 2½' Dirt	
1 1" Copper coupling, A-1552.....	\$
2 1" meter couplings...@ 2.25 ea.....	\$ 4.50
Owner supplied and installed 60 ft. 1" copper from property line to meter inside cellar	
Compressor use.....	\$ 1.50