

Tel. 2-9100

63½ county St.

#27211

March 13, 1966

Thomas Horta

E.S. Bolton St., S x Osborne St.

Please install 1" copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Osborne St.	33.8
W x E line Bolton St.	7.8
S x N line house	15.4

Service laid with drain

Main is 32 ft. W x E line

Work done March 29, 1966

57.00	57 ft. 1" cop: 32' out - 26' in.....
	Labor.....
	1" corporation, fig. 438, R.H.....
	1" cop. to cop. stop, fig. 416.....
	1 Caldwell stop box, complete - long.....
5.00	Cutting.....
5.00	Muller tapping machine use.....
1.50	Compressor use.....
	1 street cut: 4' x 2' Warrenite.....
4.50	2 1" meter couplings @ 2.25.....

D.P.W. backfilled trench