

Tel. 2-4443

24 McGurk St.

March 29, 1966

Maurice R. Savaria

#27218

NW cor. Acushnet Ave. &
Sheffield St.

Please install 1" copper service to supply
Cape Cod home. Will notify when ready. Service
from Acushnet Ave. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line Sheffield St.	37.8
E x W line Acushnet Ave.	8.7
N x S line house	2.7
E x E line house	26.7

Main is 18 ft. E x W line

Work done May 18, 1966

35 ft. 1" cop: 17' out - 18' in	
Labor.....	\$
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
Compressor use.....	\$ 1.50
2 1" meter couplings...@ 2.25.....	\$ 4.50
1 street cut: 10' x 2' Warrenite.....	\$
1 sidewalk cut: 10' x 2' Dirt	
Loader use.....	\$ 7.00

Owner supplied all copper tubing