

Tel. 5-5094

21 Query St.

April 4, 1966

#27220

Gerard A. Loranger

S.S. Appleton St., W x Pine Grove St

Please install 1" copper service to supply
ranch home. Main to be extended. Meter inside
cellar wall.

Measures of 1" Curb Stop:

W x " line Pine Grove St.	121.6
N x S line Appleton St.	7.3
W x E line house	6.4
N x N line house	23.6

Main is 18 ft. N x S line

Work done April 12, 1966

38 ft. 1" cop: 18' out - 20' in.....	\$	38.00
Labor.....	\$	
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 415.....	\$	
1 Caldwell stop box, complete - long.....	\$	
Carting.....	\$	5.00
Drilling machine use.....	\$	5.00
Motocrane use.....	\$	7.00
1 8" x 1" Dresser D.S. Saddle #1160.....	\$	
2 1" meter couplings..@ 2.25.....	\$	4.50
1 street cut: 8' x 2½' Dirt		
1 sidewalk cut: 10' x 2½' Dirt		

Owner supplied and installed 20' 1" copper from
line to inside cellar