

Tel. 6-1854

290 Mt.Pleasant St.

#27224

April 11, 1966

John G. Clarke

E.S. Acorn St., N x Durfee St.

Please install 1" copper service to supply
bungalow. On existing main. Meter inside
cellar wall. \$.50 plus rates.

Measures of 1" Curb Stop:

N x N line Durfee St.	137.0
W x E line Acorn St.	7.4
S x N line house	12.2

Service laid with drain

Main is 32ft W x E line

Work done April 28, 1966

59 ft. 1" cop: 32' out - 27' in

Labor.....	\$
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	5.00
Mueller tapping machine use.....	5.00
Loader use.....	7.00
2 1" meter couplings..@ 2.25.....	4.50
1 street cut: Pen. MacAdam 7' x 2'.....	\$

Owner supplied all the copper tubing