

Tel. 3-9988

470 So. First St.

#27225

April 15, 1966

Bernard Baker

E.S. So. Water St., S x Potomska St.

Please install $3/4$ " copper service to supply
warehouse. Lay with drain. Inside office on
floor.

Measures of $3/4$ " Curb Stop:

N x N line Marsh St.	58.8
W x E line So. Water St.	6.5
S x N line building	19.4
W x W line building	11.6

Main is 13 ft. W x E line

Work done June 7, 1966

Service laid with drain

39 ft. 3/4" cop: 13' out - 26' in	
Labor.....	\$
1 3/4" corporation, fig. 438, R.H.....	\$
1 3/4" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 3.00
Compressor use.....	\$ 1.50
2 3/4" meter couplings..@ 1.75.....	\$ 3.50
1 street cut: 7' x 2' "arrenite.....	\$

All copper tubing supplied by owner

Trench dug and backfilled by D.P.W.