

Tel. 6-8982

26 Clarendon St.

#27226

April 15, 1966

Joseph F. Stone

S.S. Clarendon St. Wx Brownell St.

Please install 1" copper service to supply  
ranch home. Lay with drain. Meter inside cellar  
wall.

Measures of 1" Curb Stop:

|                          |       |
|--------------------------|-------|
| W x W line Brownell Ave. | 158.4 |
| N x S line Clarendon St. | 8.0   |
| E x E line house         | 2.0   |

Main is 18 ft. N x S line

Work done May 26, 1966

Laid with drain

|                                          |         |
|------------------------------------------|---------|
| 40 ft. 1" Cop: 18' out - 22' in          |         |
| Labor.....                               | \$      |
| 1 1" corporation, fig. 438, R.H.....     | \$      |
| 1 1" cop. to cop. stop, fig. 415.....    | \$      |
| 1 Buffalo stop box, complete - long..... | \$      |
| Carting.....                             | \$ 5.00 |
| Mueller tapping machine use.....         | \$ 5.00 |
| Loader use.....                          | \$ 7.00 |
| Compressor use.....                      | \$ 1.50 |
| 2 1" meter couplings..@2.25.....         | \$ 4.50 |

Owner supplied all copper tubing