

Tel. 2-5116

12 Dudley St.

#27228

April 20, 1966

Roger C. Ouimet

N.E.cor.Sparrow St. & Robin St.

Please install 1" copper service to supply
ranch home. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Robin St.	99.6
S x N line Sparrow St.	2.0
E x W line house	0.2
S x S line house	36.5

Main is 11 ft. N x S line

Work done May 16, 1966

55 ft. 1" copper: 21' out - 34' in	
Labor.....	\$
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	5.00
Drilling machine use.....	5.00
1 6" x 1" Mueller D.S. Saddle, H-10527....	\$
2 1" meter couplings...@ 2.25.....	4.50
Loader use.....	14.00
1 street cut: 14' x 2' Bit. Gravel.....	\$
1 sidewalk cut: 7' x 2' Dirt	

Owner supplied all copper tubing