

Tel. 5-2475

April 21, 1966

#27232

Donald Peckham

S.S. Winston St., ExBartlett St.

Please install 1" copper service to supply
ranch home. Main to be extended. Lot 3. \$.50

Measures of 1" Curb Stop:

E x E line Bartlett St.	277.3
N x S line Winston St.	5.5
W x E line house	12.0
N x N line house	27.0

Main is 14 ft. N x S line

Work done May 26, 1966

38 ft. 1" cop: 14' out - 24' in

Labor.....	\$	
1 1" corporation, fig. 438, R.H.....	\$	
1 1" cop. to cop. stop, fig. 431.....	\$	
1 Buffalo stop box, complete - long.....	\$	
Carting.....	\$	5.00
Tapping machine use.....	\$	5.00
Motocrane use.....	\$	7.00
1 street cut: 6' x 3' Dirt		
1 sidewalk cut: 8' x 3' Dirt		
2 1" meter couplings...@ 2.25.....	\$	4.50

Owner supplied all copper tubing