

Tel. 5-7024

63 Clifford St.

April 25, 1966
#27235 Wilfred L. Ostiguy

N.E.cor.May St.&Morton Ave.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E line Morton Ave.	85.4
S x N line May St.	7.8
W x E line house	3.1
S x S line house	20.8

Main is 32ft. N x S line

Work done May 18, 1966

45 ft. 1" cop: 32' out - 13' in	
labor.....	\$
1 1" corporation, fig. 438, R.H.....	\$
1 1" cop. to cop. stop, fig. 415.....	\$
1 Buffalo stop box, complete - long.....	\$
Carting.....	\$ 5.00
Mueller tapping machine use.....	\$ 5.00
2 1" meter couplings...@ 2.25.....	\$ 4.50
Loader use.....	\$ 7.00
1 street cut: 20' x 2' Bit. Gravel.....	\$
1 sidewalk cut: 13' x 2' Dirt	

All copper tubing supplied by owner