

Tel. 3-4543

198 Rockland St.

April 25, 1966

#27236

Ida Abreu

E.S. Ridge St., S x Matthew St.

Please install 1" copper service to supply house. Lay with drain in east gutter. Tap main in Matthew St. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line Matthew St.	99.7
W x E line Ridge St.	7.8
S x N line house	4.7

Laid with drain

Main is 131 ft. W x E line

Work done May 2, 3, 5, 1966

149 ft. 1" cop: 131' out - 18' in

Labor.....	
1 1" corporation, fig. 438, R.H.....	
1 1" cop. to cop. stop, fig. 415.....	
1 Buffalo stop box, complete - long.....	
Carting.....	5.00
Mueller tapping machine use.....	5.00
2 1" meter couplings..@ 2.25.....	4.50

Owner supplied all copper tubing
Trench dug and backfilled by D.P.W.

Service tapped on Matthew St. main: Tap meas.

N x S line Matthew St.	18.0
W x E line Ridge St.	15.6
W v W line Ridge St.	36.3